

(様式1)

山田町 復興交付金事業計画 令和3年度進捗状況報告 総括表  
令和4年3月末時点

(単位:千円)

山田町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	4,500	4,043
	H24	16,273,960	1,311,973
	H25	28,723,229	10,621,739
	H26	23,797,949	18,595,844
	H27	15,439,437	18,474,277
	H28	11,157,811	15,250,895
	H29	7,833,200	11,343,394
	H30	919	9,031,969
	R1	37,318	1,632,698
	R2	147,088	▲ 2,034,983
	R3	0	45,120
合計	103,415,411	84,276,969	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	103,415,411	0	84,276,969	19,138,442

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	180,250	81,540
	H24	5,293,691	503,253
	H25	5,511,997	2,424,332
	H26	1,931,200	1,930,208
	H27	742,500	3,747,151
	H28	1,155,239	2,629,285
	H29	1,091,329	930,244
	H30	0	1,511,352
	R1	3,302	465,990
	R2	163,630	323,954
	R3	0	0
合計	16,073,138	14,547,309	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	84,276,969	103,415,411	0	0	19,138,442
都道府県交付分	14,547,309	16,073,138	▲ 1,296,357	0	229,472
合計	98,824,278	119,488,549	▲ 1,296,357	0	19,367,914

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

山田町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 文部科学省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	町内	町	町	直接	完了	112,107	H24 ~ R2	H23				0	24年5月より現場作業(試掘調査)着手
															H24	15,755		10,094	5,661	
															H25	26,244		12,039	14,205	25年4月より現場作業(試掘調査)着手
															H26	25,317		10,584	14,733	26年4月より現場作業(試掘調査)着手
															H27	16,762		13,490	3,272	27年4月より現場作業(試掘調査)着手
															H28			10,080	▲ 10,080	28年4月より現場作業(試掘調査)着手
															H29			7,698	▲ 7,698	29年4月より現場作業(試掘調査)着手
															H30			3,447	▲ 3,447	30年4月より現場作業(試掘調査)着手
															R1			3,166	▲ 3,166	R1年4月より現場作業(試掘調査)着手
															R2			1,024	▲ 1,024	R2年4月より現場作業(試掘調査)着手、R3年3月完了
															R3				0	
															累計	84,078	0	71,622	12,456	
															17	A	-	4	-	2
H24	3,776		2,130	1,646																
H25	9,840		7,316	2,524	平成25年4月から26年2月 試掘等調査															
H26			2,737	▲ 2,737	平成26年5月 試掘等調査															
H27			1,432	▲ 1,432	平成27年5~10月 試掘等調査															
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
累計	13,616	0	13,615	1																
68	◆ A	-	4	-	2	-	埋蔵文化財発掘調査迅速化事業	(山田町)	県	県	直接	完了	76	H24 ~ H24						
															H24	60		4	56	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															累計	60	0	4	56	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
									R1	R2											
118	◆ A - 4 - 1 - 1	埋蔵文化財出土遺物整理収蔵庫整備事業	大沢	町	町	直接	完了	228,645	R1	～	R2	H23			0	R1年5月、設計業務委託契約締結。R2年1月、建設工事請負契約締結。 R3年1月、工事完了。R3年2月、備品納入。事業完了					
												H24			0						
												H25			0						
												H26			0						
												H27			0						
												H28			0						
												H29			0						
												H30			0						
												R1	35,827		35,827		0				
												R2	147,088		125,609		21,479				
												R3					0				
												累計	182,915	0	161,436		21,479				
														市町村 交付分	各年度 別合計		H23	0	0	0	0
												H24	15,755				0	10,094	5,661		
H25	26,244	0	12,039	14,205																	
H26	25,317	0	10,584	14,733																	
H27	16,762	0	13,490	3,272																	
H28	0	0	10,080	▲ 10,080																	
H29	0	0	7,698	▲ 7,698																	
H30	0	0	3,447	▲ 3,447																	
R1	35,827	0	38,993	▲ 3,166																	
R2	147,088	0	126,633	20,455																	
R3	0	0	0	0																	
340,752	市町村交付分 計	266,993	0	233,058	33,935																
		都道府 県 交付分	各年度 別合計	H23	0	0	0	0													
H24	3,836			0	2,134	1,702															
H25	9,840			0	7,316	2,524															
H26	0			0	2,737	▲ 2,737															
H27	0			0	1,432	▲ 1,432															
H28	0			0	0	0															
H29	0			0	0	0															
H30	0			0	0	0															
R1	0			0	0	0															
R2	0			0	0	0															
R3	0			0	0	0															
18,233	都道府県交付分 計			13,676	0	13,619	57														
				市町村 都道府 県 計	各年度 別合計	H23	0	0	0	0											
H24	19,591					0	12,228	7,363													
H25	36,084	0	19,355			16,729															
H26	25,317	0	13,321			11,996															
H27	16,762	0	14,922			1,840															
H28	0	0	10,080			▲ 10,080															
H29	0	0	7,698			▲ 7,698															
H30	0	0	3,447			▲ 3,447															
R1	35,827	0	38,993			▲ 3,166															
R2	147,088	0	126,633			20,455															
R3	0	0	0			0															
358,985	合計	280,669	0			246,677	33,992														

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
14	C	5	1			大浦地区漁業 集落防災機能 強化事業	大浦	県	町	間接	完了	266,000	H24 ~ H26	H23				0	24.8月、基本設計業務委託発注、25年3月完了。
														H24	199,500		40,312	159,188	24.12月、不動産鑑定評価業務委託発注、25年1月完了。
														H25			159,178	▲ 159,178	25.4月より現地測量、家屋調査、実施設計等に着手、継続実施
														H26			0	0	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														累計	199,500	0	199,490	10	
														15	C	6	1		
H24	18,750		8,682	10,068	災害復旧工事の入札不調が進捗に影響。														
H25			9,922	▲ 9,922	25.7月漁港施設用地嵩上(2,001㎡分)着工、3月完了。														
H26				0															
H27				0															
H28				0															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
累計	18,750	0	18,604	146															
16	C	6	2			漁港施設機能 強化事業(小 谷鳥漁港)	小谷鳥	県	町	間接	完了	10,000	H24 ~ H30						
														H24	7,500		0	7,500	
														H25			0	0	
														H26			0	0	
														H27			0	0	
														H28			0	0	
														H29			0	0	
														H30			6,228	▲ 6,228	
														R1				0	
														R2				0	
														R3				0	
														累計	7,500	0	6,228	1,272	
														18	C	1	1		
H24	465,000		204,212	260,788															
H25	457,250		638,579	▲ 181,329	ほ場整備工事実施中														
H26	897,450		310,000	587,450	H27.4ほ場整備工事22ha完成														
H27	0		360,733	▲ 360,733	H28.4ほ場整備工事65ha完成														
H28			187,549	▲ 187,549	新たな工区の土地改良法手続中。														
H29	142,579	42,595	149,763	35,411	<豊間根工区>H29.9月ほ場整備工事契約。														
H30		186,804	155,000	31,804	<豊間根工区>H31.4月ほ場整備工事 1ha完成見込み。														
R1			116,250	▲ 116,250	<豊間根工区>確定測量等換地業務を実施。														
R2			54,250	▲ 54,250	<豊間根工区>確定測量等換地業務を実施。														
R3			0	0															
累計	1,962,279	229,399	2,176,336	15,342	R3年7月 完了														

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
19	C	-	1	-	2	-	漁港環境整備 事業	(山田町) 大浦漁港 区域内	県	県	直接	完了	131,520	H24 ~ H30	H23				0	H24に建築設計実施
															H24	35,250		787	34,463	H25.8月末に工事契約予定
															H25	53,677		0	53,677	他事業(防潮堤)との調整が生じたため契約なし
															H26	0		0	0	他事業(防潮堤)との調整が生じたため契約なし
															H27	0		4,757	▲ 4,757	他事業(防潮堤)との調整が生じたため、残りの工事発注はH28.12月を予定
															H28			5,509	▲ 5,509	H28.7に公園設計実施
															H29		9,712	28,596	▲ 18,884	他事業(防潮堤)との調整が生じたため工事契約なし
															H30			15,952	▲ 15,952	H30.3 工事発注
															R1				0	H31.2 完成
															R2				0	
															R3				0	
累計	88,927	9,712	55,601	43,038																
20	C	-	1	-	3	-	漁港環境整備 事業	(山田町) 船越漁港 区域内	県	県	直接	完了	111,160	H24 ~ H30	H23				0	H24に建築設計実施
															H24	28,500		787	27,713	H25.8月末に工事契約予定
															H25	52,177		0	52,177	工事入札不調により契約なし
															H26	0		0	0	他事業(漁港災害復旧)との調整が生じたため契約なし
															H27	0		0	0	他事業(漁港災害復旧)との調整が生じたため、工事発注はH
															H28			3,353	▲ 3,353	H28.7に公園設計実施
															H29		2,692	72,588	▲ 69,896	H30.1 工事発注
															H30			5,714	▲ 5,714	H31.3 完成
															R1				0	
															R2				0	
															R3				0	
累計	80,677	2,692	82,442	927																
49	C	-	4	-	1	-	被災地域農業 復興総合支援 事業(ミニライ スセンター整 備)	織笠	県	町	間接	完了	100,000	H24 ~ H26	H23				0	同地区で実施の被災農地区画整理事業の完了時期が25年度に延期されたことにより、事業の繰越を余儀なくされたこと。 25.10月より設計、12月より設備工事、26.1月~3月建物建築工 H27.1月施設敷地内の舗装工事~27.3月完了
															H24	75,000		0	75,000	
															H25			74,454	▲ 74,454	
															H26			500	▲ 500	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	75,000	0	74,954	46																
50	C	-	4	-	2	-	被災地域農業 復興総合支援 事業(農作業 機械施設等整 備)	織笠	県	町	間接	完了	99,465	H24 ~ H28	H23				0	同上 25.12月より設計、機械購入、26.2月~3月建物建築工事、26年 H27.1月施設敷地内の舗装工事~27.3月完了
															H24	90,000		0	90,000	
															H25			68,685	▲ 68,685	
															H26			414	▲ 414	
															H27			0	0	
															H28			5,499	▲ 5,499	
															H29				0	
															H30				0	
															R1		▲ 15,401		▲ 15,401	
															R2				0	
															R3				0	
累計	90,000	▲ 15,401	74,598	1																

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
51	C	-	5	-	2	-	大沢地区漁業 集落防災機能 強化事業	大沢	県	町	間接	完了	1,185,000	H24	~	H26	H23				0	24.6月、事業計画作成等業務委託発注、25年10月完了予定。 24.10月、終末処理施設詳細設計業務委託発注、25年3月完 25.4月より事業計画作成等業務を継続実施(前年度契約済の 26.4月債務負担行為に基づき設計施工一括での複数年協定締
																	H24	888,750		105,474	783,276	
																	H25			0	0	
																	H26			783,276	▲ 783,276	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	888,750	0	888,750	0	
																	64	☆	F	-	1	
H24	552,960		0	552,960																		
H25	125,340		14,004	111,336																		
H26	319,594		0	319,594																		
H27	511,092		0	511,092																		
H28	98,256		0	98,256																		
H29		▲ 454,547	76,108	▲ 530,655																		
H30		▲ 10,582	5,366	▲ 15,948																		
R1			205,573	▲ 205,573																		
R2			▲ 17,013	17,013																		
R3				0																		
累計	1,607,242	▲ 465,129	284,038	858,075																		
66	C	-	7	-	1	-	水産業共同利 用施設復興整 備事業(水産 加工流通施 設)	町内	町	町	直接	完了	3,599,054	H24	~	R1						H23
																	H24	969,375		0	969,375	
																	H25	1,051,875		93,042	958,833	
																	H26			214,383	▲ 214,383	
																	H27			647,875	▲ 647,875	
																	H28			128,809	▲ 128,809	
																	H29		453,099	626,837	▲ 173,738	
																	H30			0	0	
																	R1			0	0	
																	R2				0	
																	R3				0	
																	累計	2,021,250	453,099	1,710,946	763,403	
																	70	◆	C	-	7	-
H24	56,000		0	56,000																		
H25	112,000		23,835	88,165																		
H26			0	0																		
H27			6,481	▲ 6,481																		
H28			0	0																		
H29			34,360	▲ 34,360																		
H30			3,711	▲ 3,711																		
R1			34,200	▲ 34,200																		
R2				0																		
R3				0																		
累計	168,000	0	102,587	65,413																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
81	C	-	1	-	4	-	復興基盤総合 整備事業(復興 整備実施計画)	(山田町) 山田地区	県	県	直接	完了	26,397	H24 ~ H27	H23				0	H24.2に計画策定に着手、H26.3に計画策定分が完了 H26.1(第7回申請)で「大浦工区」、H26.2(第8回申請)で「大沢地 計画策定中 計画策定完了
															H24	10,000		5,000	5,000	
															H25	40,000		11,502	28,498	
															H26	0		7,188	▲ 7,188	
															H27	0		2,707	▲ 2,707	
															H28				0	
															H29				0	
															H30				0	
															R1		▲ 23,603		▲ 23,603	
															R2				0	
															R3				0	
累計	50,000	▲ 23,603	26,397	0																
86	C	-	5	-	4	-	大沢地区漁業 集落防災機能 強化事業(直接 補助分)	大沢	町	町	直接	完了	6,577,100	H25 ~ R1	H23				0	25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注(協定額
															H24				0	
															H25	1,503,750		409,323	1,094,427	
															H26	1,151,250		1,947,222	▲ 795,972	
															H27	2,185,710		1,676,276	509,434	
															H28	92,115		772,021	▲ 679,906	
															H29			30,727	▲ 30,727	
															H30			37,732	▲ 37,732	
															R1			4,966	▲ 4,966	
															R2				0	
															R3				0	
累計	4,932,825	0	4,878,267	54,558																
87	C	-	6	-	3	-	漁港施設機能 強化事業(織笠 漁港)(直接 補助分)	織笠	町	町	直接	完了	111,041	H25 ~ R1	H23				0	25.7月漁港施設用地嵩上(2,481㎡分)着工、26.6月完了予定 災害復旧工事の影響により残工事費の発注を見合わせたもの
															H24				0	
															H25	71,250		19,865	51,385	
															H26			0	0	
															H27			19,290	▲ 19,290	
															H28			0	0	
															H29		1,448	0	1,448	
															H30		10,582	0	10,582	
															R1			31,852	▲ 31,852	
															R2				0	
															R3				0	
累計	71,250	12,030	71,007	12,273																
88	C	-	6	-	4	-	漁港施設機能 強化事業(小 谷鳥漁港)(直 接補助分)	小谷鳥	町	町	直接	完了	62,338	H25 ~ R1	H23				0	C-6-2に同じ H27.3月臨港道路分の測量設計発注(県の災害復旧工事との
															H24				0	
															H25	42,000		0	42,000	
															H26			886	▲ 886	
															H27			228	▲ 228	
															H28			9,354	▲ 9,354	
															H29	4,753		83	4,670	
															H30			1,618	▲ 1,618	
															R1			30,761	▲ 30,761	
															R2				0	
															R3				0	
累計	46,753	0	42,930	3,823																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
89	C	-	5	-	3	-	大浦地区漁業 集落防災機能 強化事業(直 接補助分)	大浦	町	町	直接	完了	2,017,180	H25 ~ R2	H23				0	25.5月～集落道用地に係る土地鑑定、用地買収及び移転交渉 26.4月から用地買収・移転補償、6月工事発注	
															H24				0		
															H25	587,535		114,116	473,419		
															H26	346,850		530,917	▲ 184,067		
															H27	578,499		178,824	399,675		
															H28			205,390	▲ 205,390		
															H29			277,295	▲ 277,295		
															H30			68,923	▲ 68,923		
															R1			27,154	▲ 27,154		
															R2			15,388	▲ 15,388		
															R3				0		
															累計	1,512,884	0	1,418,007	94,877		R3.3月、事業完了
92	◆	C	-	1	-	3	-	観光資源(海 浜)復旧・復興 計画調査事業	浦の浜地 区	県	県	直接	完了	10,000	H25 ~ H27	H23				0	H25.7に計画策定に着手
																H24				0	
																H25	8,000		5,636	2,364	
																H26	0		0	0	
																H27	0		0	0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
																累計	8,000	0	5,636	2,364	
94	☆	F	-	3	-	1	-	漁業集落復興 効果促進事業 (県分)	山田町	県	県	直接	完了	84,787	H25 ~ R2	H23				0	
																H24				0	
																H25	67,829			67,829	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1			21,780	▲ 21,780	
																R2				0	
																R3				0	
																累計	67,829	0	21,780	46,049	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	1,578,335	0	0	1,578,335	
										H25	3,493,750	0	674,185	2,819,565	
										H26	1,817,694	0	2,693,408	▲ 875,714	
										H27	3,275,301	0	2,528,974	746,327	
										H28	190,371	0	1,115,574	▲ 925,203	
										H29	4,753	0	1,045,410	▲ 1,040,657	
										H30	0	0	117,350	▲ 117,350	
										R1	0	0	334,506	▲ 334,506	
										R2	0	0	▲ 1,625	1,625	
										R3	0	0	0	0	
								14,214,356	市町村交付分 計		10,360,204	0	8,507,782	1,852,422	
										H23	0	0	0	0	
										H24	1,818,250	0	365,254	1,452,996	
										H25	678,933	0	967,956	▲ 289,023	
										H26	897,450	0	1,101,378	▲ 203,928	
										H27	0	0	368,197	▲ 368,197	
										H28	0	0	201,910	▲ 201,910	
										H29	142,579	54,999	250,947	▲ 53,369	
										H30	0	186,804	182,894	3,910	
										R1	0	▲ 39,004	138,030	▲ 177,034	
										R2	0	0	54,250	▲ 54,250	
										R3	0	0	0	0	
								4,877,302	都道府県交付分 計		3,537,212	202,799	3,630,816	109,195	
										H23	0	0	0	0	
										H24	3,396,585	0	365,254	3,031,331	
										H25	4,172,683	0	1,642,141	2,530,542	
										H26	2,715,144	0	3,794,786	▲ 1,079,642	
										H27	3,275,301	0	2,897,171	378,130	
										H28	190,371	0	1,317,484	▲ 1,127,113	
										H29	147,332	54,999	1,296,357	▲ 1,094,026	
										H30	0	186,804	300,244	▲ 113,440	
										R1	0	▲ 39,004	472,536	▲ 511,540	
										R2	0	0	52,625	▲ 52,625	
										R3	0	0	0	0	
								19,091,658	合計		13,897,416	202,799	12,138,598	1,961,617	

山田町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 国土交通省

令和4年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D-1-1-	田の浜地区道路事業①	田の浜	町	町	直接	完了	4,007,000	H24 ~ H30	H23				0	24年7月、測量基本設計業務発注／24年1月、高台用地買収及び立木補償契約開始、3月完了／25年3月、県代行工事区分25年度債務負担行為に基づき設計施工一括での複数年協定締結(25.12.13) 26.4月に上記協定に基づきH26分設計施工一括発注(協定額の変更増含む)、用地買収及び移転補償。 28.9月町道浦の浜田の浜線区間の供用開始 31.3月工事完了
										H24	347,325		104,309	243,016	
										H25	742,500		212,660	529,840	
										H26	907,500		630,890	276,610	
										H27	1,308,450		1,392,495	▲ 84,045	
										H28			95,456	▲ 95,456	
										H29			450,823	▲ 450,823	
										H30			349,661	▲ 349,661	
										R1				0	
										R2				0	
										R3				0	
累計	3,305,775	0	3,236,294	69,481											
3	D-1-2-	大浦地区道路事業	大浦	町	町	直接	完了	467,176	H24 ~ H27	H23				0	24年6月、現況図作成業務発注、25年3月完了 25.5月～測量及び詳細設計に着手 26年度債務負担行為に基づき設計施工一括での複数年協定締結(27.1月)、27.2月から用地買収及び移転補償 事業完了
										H24	811,800		41,323	770,477	
										H25	664,950		27,244	637,706	
										H26			45,372	▲ 45,372	
										H27			268,278	▲ 268,278	
										H28		▲ 1,091,328		▲ 1,091,328	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
累計	1,476,750	▲ 1,091,328	382,217	3,205											
4	D-1-3-	小谷鳥地区道路事業	小谷鳥	町	町	直接	完了	97,000	H24 ~ H26	H23				0	本事業は小谷鳥地区防集事業団地への取付道路を含むものであるが、住民同意(戸数確保)に時間を要し、実施条件である25年度債務負担行為に基づき設計施工一括での複数年協定締結(25.12.13) 27.3月工事完了
										H24	22,274		0	22,274	
										H25	57,750		69,411	▲ 11,661	
										H26			0	0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
累計	80,024	0	69,411	10,613											
5	D-1-4-	大沢地区道路事業①	大沢	町	町	直接	完了	104,450	H24 ~ H28	H23				0	24年6月、測量基本設計業務発注 今後は同地区で実施する漁集事業・区画整理事業に合わせた25年度債務負担行為に基づき設計施工一括での複数年協定締結(25.8.15) 26.4月に上記協定に基づきH26分設計施工一括発注(協定額の内訳変更による調整減含む) 第15回で事業費増(物価高騰分)を申請。H30に県道への接続工事を実施予定 事業完了
										H24	51,149		368	50,781	
										H25			2,035	▲ 2,035	
										H26			5,243	▲ 5,243	
										H27			34,856	▲ 34,856	
										H28	35,021		43,659	▲ 8,638	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
累計	86,170	0	86,161	9											

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	D	-	20	-	1	-	都市防災総合 推進事業(復興 まちづくり計 画策定)	大沢、柳 沢・北浜、 山田、織 笠、船 越、田の 浜、大浦・ 小谷島	町	町	直接	完了	148,000	H24	~	H25	H23				0	24年4月業務委託発注、25年10月完了予定
																	H24	42,000		42,000	0	
																	H25	69,000		65,975	3,025	25年3月事業完了
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	111,000	0	107,975	3,025																		
7	D	-	20	-	2	-	都市防災総合 推進事業(防 災倉庫整備)	山田・船 越・田の 浜・大浦・ 織笠・大 沢	町	町	直接	完了	6,000	H24	~	R1	H23				0	24年度分は25年2月着手、3月完了
																	H24	1,500		502	998	
																	H25	1,500		1,257	243	25年度分は26年2月着手、3月完了
																	H26	1,500		1,033	467	26年度分は26年6月着手、12月完了
																	H27			250	▲ 250	27年度分は28年3月着手、3月完了
																	H28			201	▲ 201	28年度分は28年2月着手、3月完了
																	H29			0	0	
																	H30			0	0	
																	R1			213	▲ 213	R1年8月事業完了
																	R2				0	
																	R3				0	
累計	4,500	0	3,456	1,044																		
8	D	-	20	-	3	-	都市防災総合 推進事業(地 域防災計画等 策定)	町内	町	町	直接	完了	12,000	H24	~	H24	H23				0	24年4月業務委託発注、25年3月完了
																	H24	9,000		7,875	1,125	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	9,000	0	7,875	1,125																		
9	D	-	23	-	1	-	織笠地区防災 集団移転促進 事業(計画策 定費)	織笠	町	町	直接	完了	78,000	H23	~	H25	H23	4,500		4,043	457	24年6月、測量基本設計業務発注/24.年11月~3月、不動産 鑑定
																	H24	54,000		54,408	▲ 408	事業完了に伴う前年契約額(繰越分)の清算。26.3月事業完
																	H25			0	0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	58,500	0	58,451	49																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
10	D	-	23	-	2	-	船越・田の浜 地区防災集団 移転促進事業 (計画策定費)	船越・田 の浜	町	町	直接	完了	27,333	H24	~	H25	H23				0	24年8月~25年3月、基本設計/24年12月~25年3月、不動産 鑑定 26.1月~防集団地詳細設計に係る意向調査業務実施、3月完
																	H24	100,500		13,977	86,523	
																	H25			3,307	▲ 3,307	
																	H26				0	
																	H27				0	
																	H28		▲ 80,000		▲ 80,000	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	100,500	▲ 80,000	17,284	3,216	
																	11	D	-	23	-	
H24	8,250		2,110	6,140																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	8,250	0	2,110	6,140																		
12	◆	D	-	20	-	1	防災行政デジ タル無線設備 整備事業	町内	町	町	直接	完了	50,000	H24	~	H24						H23
																	H24	40,000		40,000	0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	40,000	0	40,000	0	
																	13	◆	D	-	20	-
H24	400		399	1																		
H25	400		399	1																		
H26			0	0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	800	0	798	2																		
21	D	-	1	-	5	-	防災型シンボ ルロード整備 事業	(山田地 区) (一)陸中 山田停車 場線 山田	県	県	直接	廃止	0	H25	~	H27						
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	0	0	0	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
22	D	-	1	-	6	-	まちづくり連携 道路整備事業	(大沢地 区) (主)重茂 半島線 大沢～浜 川目	県	県	直接	完了	5,012,000	H24	～	R2	H23			0	25年3月用地測量発注、実施中		
																	H24	123,750		115,550	8,200		
																	H25	82,500		27,433	55,067	24年度に引き続き、詳細設計、用地測量を実施中	
																	H26	412,500		331,628	80,872	26年12月に工事発注、実施中	
																	H27	742,500		668,019	74,481	26年度に引き続き工事を実施中	
																	H28	1,072,500		1,204,500	▲ 132,000	29年3月工事实施中	
																	H29	948,750	330,000	489,211	789,539	30年3月工事实施中	
																	H30		422,400	1,148,116	▲ 725,716	31年3月工事实施中	
																	R1			139,567	▲ 139,567	32年3月工事实施中	
																	R2				0	33年3月工事完成	
																	R3				0		
																	累計	3,382,500	752,400	4,124,024	10,876		
23	D	-	4	-	1	-	災害公営住宅 整備事業	(山田町) 豊間根地 区	県	県	直接	完了	1,408,703	H23	～	H26	H23	180,250		81,540	98,710	24年10月、実施設計発注。	
																	H24	1,408,750		2,158	1,406,592		
																	H25	201,250		1,073,434	▲ 872,184	25年6月、本体工事発注。(72戸)	
																	H26		▲ 468,326	75,478	▲ 543,804	完成	
																	H27		▲ 85,286		▲ 85,286		
																	H28				0		
																	H29		▲ 4,022		▲ 4,022		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3				0		
																	累計	1,790,250	▲ 557,634	1,232,610	6		
24	D	-	4	-	2	-	災害公営住宅 整備事業	山田北・ 中部地区	県	県	直接	完了	3,235,048	H24	～	H28	H23			0	0		
																	H24	1,811,250		2,248	1,809,002		
																	H25	2,213,750		208,499	2,005,251	大沢、北浜地質調査済み(H26.2完了)	
																	H26	621,250		123,058	498,192	大沢、H27.1工事発注 35戸	
																	H27		▲ 473,662	1,422,052	▲ 1,895,714	工事中	
																	H28			1,074,811	▲ 1,074,811	北浜完成	
																	H29				0		
																	H30		▲ 1,341,920		▲ 1,341,920		
																	R1				0		
																	R2				0		
																	R3				0		
																	累計	4,646,250	▲ 1,815,582	2,830,668	0		
25	D	-	4	-	3	-	災害復興型地 域優良賃貸住 宅整備事業	(山田町)	県	県	直接	廃止	0	H24	～	H30	H23			0	0		
																	H24	65,625			65,625		
																	H25			0	0	応募なし	
																	H26			0	0	応募なし	
																	H27			0	0	応募なし	
																	H28			0	0	応募なし	
																	H29			0	0	応募なし	
																	H30			0	0	応募なし	
																	R1		▲ 65,625		▲ 65,625		
																	R2				0		
																	R3				0		
																	累計	65,625	▲ 65,625	0	0		
26	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	町内4か 所	県	県	直接	完了	852,533	H24	～	R2	H23			0	14,070		
																	H24	14,070			89,989	災害公営住宅が未完成のため、未実施	
																	H25	89,989		0	16,567	▲ 16,567	入居40戸分
																	H26			16,567	▲ 16,567	入居86戸分	
																	H27			42,947	▲ 42,947	入居172戸分	
																	H28	79,319	193,452	122,087	150,684	入居186戸分。事業は平成31年度以降も実施。	
																	H29		212,706	160,586	52,120		
																	H30		45,969	159,962	▲ 113,993		
																	R1	3,220		136,576	▲ 133,356		
																	R2	107,236		99,677	7,559		
																	R3				0		
																	累計	293,834	452,127	738,402	7,559		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
27	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	町内4か 所	県	県	直接	完了	111,289	H24	~	R2	H23				0	災害公営住宅が未完成のため、未実施 入居30戸分 入居73戸分 入居149戸分 入居157戸分。事業は平成31年度以降も実施。
																	H24	2,160			2,160	
																	H25	13,815		0	13,815	
																	H26			1,763	▲ 1,763	
																	H27			5,415	▲ 5,415	
																	H28	3,420	26,271	12,803	16,888	
																	H29		16,596	17,085	▲ 489	
																	H30		8,149	17,103	▲ 8,954	
																	R1	82		16,323	▲ 16,241	
																	R2	12,972		8,971	4,001	
																	R3				0	
累計	32,449	51,016	79,463	4,002																		
28	◆	D	-	1	-	5	防災型シンボ ルロード調査 事業	(山田地 区) (一)陸中 山田停車 場線	県	県	直接	廃止	0	H24	~	H24	H23				0	区画整理内の道路であるため、町と公管金の取り扱いも含めて
																	H24	3,200			3,200	
																	H25			0	0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		▲ 3,200		▲ 3,200	
																	R1				0	
																	R2				0	
																	R3				0	
累計	3,200	▲ 3,200	0	0																		
29	◆	D	-	1	-	6	まちづくり連携 道路調査事業 (道路)	(大沢地 区) (主)重茂 半島線	県	県	直接	完了	18,248	H24	~	H24	H23				0	24年7月予備設計等発注、25年3月完了
																	H24	15,200		14,598	602	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		▲ 601		▲ 601	
																	R1				0	
																	R2				0	
																	R3				0	
累計	15,200	▲ 601	14,598	1																		
30	◆	D	-	4	-	1	災害公営住宅 駐車場整備事 業	(山田町) 豊間根地 区	県	県	直接	完了	4,730	H24	~	H25	H23				0	25年6月工事契約・工事中。 完成
																	H24	11,200	▲ 264	0	10,936	
																	H25			3,784	▲ 3,784	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		▲ 7,152		▲ 7,152	
																	R1				0	
																	R2				0	
																	R3				0	
累計	11,200	▲ 7,416	3,784	0																		
31	◆	D	-	4	-	1	県営住宅シス テム改修事業	(山田町)	県	県	直接	完了	1,330	H24	~	H24	H23				0	24年12月委託発注、平成25年3月完了
																	H24	800	264	1,064	0	
																	H25			0	0	
																	H26			0	0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	800	264	1,064	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
32	◆	D	-	4	-	2	-	1	災害公営住宅 駐車場整備事業	山田北・ 中部地区	県	県	直接	完了	6,029	H24	~	H28	H23			0	本体工事が未着手のため、未実施	
																			H24	14,400	0	14,400		
																			H25	27,840	0	27,840		
																			H26			0		
																			H27		2,219	▲ 2,219		
																			H28		2,605	▲ 2,605		
																			H29		▲ 24,569	▲ 24,569		
																			H30		▲ 12,847	▲ 12,847		
																			R1			0		
																			R2			0		
																			R3			0		
累計	42,240	▲ 37,416	4,824	0																				
33	D	-	1	-	7	-	-	-	大沢地区道路 事業②	大沢	町	町	直接	完了	180,000	H24	~	R1	H23			0	24年6月、測量基本設計業務発注 今後は同地区で実施する漁集事業・区画整理事業に合わせた 25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注(協定額)	
																			H24	36,300	3,785	32,515		
																			H25	56,100	134	55,966		
																			H26	56,100	1,660	54,440		
																			H27		58,728	▲ 58,728		
																			H28		7,132	▲ 7,132		
																			H29		4,518	▲ 4,518		
																			H30		17,318	▲ 17,318		
																			R1		0	0		
																			R2		0	0		
																			R3		0	0		
累計	148,500	0	93,275	55,225																				
34	D	-	1	-	8	-	-	-	山田・織笠地区 道路事業	山田・織 笠	町	町	直接	完了	2,573,594	H24	~	H30	H23			0	24年6月、測量基本設計業務発注/25年1月~道路予定地立 木伐採/25年2月~3月支障物件(建物)調査 25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注、26.4月	
																			H24	172,425	7,732	164,693		
																			H25	280,500	4,422	276,078		
																			H26		255,136	▲ 255,136		
																			H27	646,621	102,944	543,677		
																			H28	701,620	322,047	193,566		830,101
																			H29		1,237,565	▲ 1,237,565		
																			H30		159,218	▲ 159,218		
																			R1		0	0		
																			R2		0	0		
																			R3		0	0		
累計	1,801,166	322,047	1,960,583	162,630																				
35	D	-	1	-	9	-	-	-	山田地区道路 事業①	山田	町	町	直接	廃止	10,000	H24	~	H27	H23			0	D-2-1山田地区道路事業(区画整理)の延長分として設計業務 実施済。今後はD-2-1に合わせた工事進捗を見込む。 他の基幹事業での実施等、事業整理検討中	
																			H24	3,300	0	3,300		
																			H25	4,950	0	4,950		
																			H26		0	0		
																			H27		0	0		
																			H28		0	0		
																			H29		0	0		
																			H30		0	0		
																			R1		0	0		
																			R2		0	0		
																			R3		0	0		
累計	8,250	0	0	8,250																				
36	D	-	1	-	10	-	-	-	山田地区道路 事業②	山田	町	町	直接	廃止	10,000	H24	~	H27	H23			0	24年6月、測量基本設計業務発注 今後は山田地区で実施する防集事業に合わせた詳細設計と工 他の基幹事業での実施等、事業整理検討中	
																			H24	8,250	3,183	5,067		
																			H25	83,325	0	83,325		
																			H26		0	0		
																			H27		0	0		
																			H28		▲ 83,325	▲ 83,325		
																			H29		0	0		
																			H30		0	0		
																			R1		0	0		
																			R2		0	0		
																			R3		0	0		
累計	91,575	▲ 83,325	3,183	5,067																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
37	D	-	1	-	11	-	山田地区道路 事業③	山田	町	町	直接	完了	897,379	H24	~	H30	H23			0	24年6月、測量基本設計業務発注	
																	H24	8,250		2,993	5,257	今後は山田地区で実施する防集事業に合わせた詳細設計と工
																	H25	83,325		0	83,325	25年度債務負担行為に基づき設計施工一括での複数年協定
																	H26			21,596	▲ 21,596	26.4月に上記協定に基づきH26分設計施工一括発注、26.6月
																	H27	398,475		4,646	393,829	用地取得、住民への個別説明実施
																	H28			58,380	▲ 58,380	線形変更、用地交渉
																	H29	250,287		397,799	▲ 147,512	
																	H30			227,379	▲ 227,379	30.3月工事完了
																	R1				0	
																	R2				0	
																	R3				0	
累計	740,337	0	712,793	27,544																		
38	D	-	1	-	12	-	山田地区道路 事業④	山田	町	町	直接	廃止	45,000	H24	~	H27	H23			0	24年6月、現況図作成業務発注、25年3月完了	
																	H24	37,125		11,408	25,717	今後は山田地区で実施する防集事業に合わせた詳細設計と工
																	H25	99,825		0	99,825	他の基幹事業での実施等、事業整理検討中
																	H26			0	0	同上
																	H27			0	0	事業廃止
																	H28		▲ 99,825		▲ 99,825	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	136,950	▲ 99,825	11,408	25,717																		
39	D	-	1	-	13	-	山田地区道路 事業⑤	山田	町	町	直接	廃止	10,000	H24	~	H27	H23			0	D-2-1山田地区道路事業(区画整理)の延長分として設計業務	
																	H24	825		0	825	実施済。今後はD-2-1に合わせた工事進捗を見込む。
																	H25	7,425		0	7,425	他の基幹事業での実施等、事業整理検討中
																	H26			0	0	同上
																	H27			0	0	事業廃止
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	8,250	0	0	8,250																		
40	D	-	1	-	14	-	織笠地区道路 事業①	織笠	町	町	直接	完了	985,546	H24	~	R1	H23			0		
																	H24	50,325		0	50,325	
																	H25	174,075		283,373	▲ 109,298	25年度債務負担行為に基づき設計施工一括での複数年協定
																	H26	82,500		20,295	62,205	26.4月に上記協定に基づきH26分設計施工一括発注(協定額)
																	H27	198,760		169,950	28,810	
																	H28	291,024	16,390	173,903	133,511	一部供用開始、他事業と調整し、29年度の事業完了見込み
																	H29			66,585	▲ 66,585	
																	H30			12,696	▲ 12,696	
																	R1			0	0	R1年7月事業完了
																	R2				0	
																	R3				0	
累計	796,684	16,390	726,802	86,272																		
41	D	-	1	-	15	-	織笠地区道路 事業②	織笠	町	町	直接	廃止	0	H24	~	H26	H23			0		
																	H24	26,400		0	26,400	
																	H25	122,100		0	122,100	他の基幹事業での実施等、事業整理検討中
																	H26	60,637		0	60,637	事業廃止
																	H27				0	
																	H28		▲ 209,137		▲ 209,137	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	209,137	▲ 209,137	0	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
42	D	-	1	-	16	-	織笠地区道路 事業③	織笠	町	町	直接	廃止	10,000	H24	~	H28	H23			0	24年6月、測量基本設計業務発注	
																	H24	18,150		3,789	14,361	今後は織笠地区で実施する防集事業に合わせた詳細設計と工
																	H25	82,500		0	82,500	25年度債務負担行為に基づき設計施工一括での複数年協定
																	H26	26,812		0	26,812	26.4月に上記協定に基づきH26分設計施工一括発注(協定額)
																	H27			0	0	
																	H28			0	0	事業廃止
																	H29		▲ 119,212		▲ 119,212	
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
																	累計	127,462	▲ 119,212	3,789	4,461	
																	43	D	-	1	-	17
H24	18,150		3,403	14,747	今後は織笠地区で実施する防集事業に合わせた詳細設計と工																	
H25	82,500		7,561	74,939	25年度債務負担行為に基づき設計施工一括での複数年協定																	
H26	26,812		7,343	19,469	26.4月に上記協定に基づきH26分設計施工一括発注(協定額)																	
H27	26,812		120,731	▲ 93,919																		
H28	38,878		43,832	▲ 4,954	事業完了																	
H29			0	0																		
H30			0	0																		
R1			0	0																		
R2			0	0																		
R3			0	0																		
累計	193,152	0	182,870	10,282																		
44	D	-	15	-	1	-	山田地区津波 復興拠点整備 事業	山田	町	町	直接	完了	9,011,485	H24	~	H29						
																	H24	147,750		13,856	133,894	
																	H25	1,633,500		760,511	872,989	25年度債務負担行為に基づき設計施工一括での複数年協定
																	H26	2,535,750		2,105,898	429,852	26.4月に上記協定に基づきH26分設計施工一括発注、26.4月
																	H27	480,949		873,041	▲ 392,092	
																	H28	1,821,720		1,028,670	793,050	28.9月、中心市街地エリアに交流施設完成
																	H29	138,944		773,255	▲ 634,311	30.3月完成
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
																	累計	6,758,613	0	5,555,231	1,203,382	
																	45	D	-	23	-	4
H24	15,750		10,507	5,243																		
H25			1,671	▲ 1,671	25.9月用地図策定、26.3月測量基本設計(前年度契約繰越分)																	
H26			0	0																		
H27			0	0																		
H28			0	0																		
H29			0	0																		
H30			0	0																		
R1			0	0																		
R2			0	0																		
R3			0	0																		
累計	15,750	0	12,178	3,572																		
46	D	-	23	-	5	-	山田地区防災 集団移転促進 事業(計画策 定費)②	山田	町	町	直接	完了	151,000	H24	~	H25						
																	H24	113,250		99,112	14,138	
																	H25			1,066	▲ 1,066	25.9月用地図策定、26.3月測量基本設計(前年度契約繰越分)
																	H26			0	0	
																	H27			0	0	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	R1			0	0	
																	R2			0	0	
																	R3			0	0	
																	累計	113,250	0	100,178	13,072	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
47	◆	D	-	17	-	1	-	1	地権者等戸籍 データシステム 整備事業	町内	町	町	直接	完了	84,000	H24	~	H25	H23			0	24年9月業務委託発注。26年3月完了予定。 25年11月完了	
																			H24	67,200		65,100		2,100
																			H25			0		0
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			R1			0		0
																			R2			0		0
																			R3			0		0
累計	67,200	0	65,100	2,100																				
48	◆	D	-	23	-	2	-	1	簡易宿泊施設 整備事業	船越	町	町	直接	完了	30,000	H24	~	H25	H23			0	25年1月工事発注。(25年度に繰越、4月完了)	
																			H24	24,000		22,863		1,137
																			H25			0		0
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			R1			0		0
																			R2			0		0
																			R3			0		0
累計	24,000	0	22,863	1,137																				
52		D	-	23	-	6	-		織笠地区防災 集団移転促進 事業	織笠	町	町	直接	完了	10,414,857	H24	~	R2	H23			0	25年1月~3月、高台用地買収および立木等補償等契約/25年 1月~立木伐採作業中 25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注、26.4月	
																			H24	4,442,375		132,987		4,309,388
																			H25	3,320,625		2,699,416		621,209
																			H26	1,750,000		2,412,872		▲ 662,872
																			H27			994,614		▲ 994,614
																			H28			388,153		▲ 388,153
																			H29		▲ 400,000	82,963		▲ 482,963
																			H30			35,846		▲ 35,846
																			R1			422		▲ 422
																			R2			7,002		▲ 7,002
																			R3			0		0
累計	9,513,000	▲ 400,000	6,754,275	2,358,725																				
53		D	-	23	-	7	-		船越・田の浜 地区防災集団 移転促進事業	船越・田 の浜	町	町	直接	完了	9,643,581	H24	~	R2	H23			0	24年10月、測量・詳細設計発注/25年1月~3月高台用地買 収、立木等補償契約/25年2月~立木伐採作業 25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注、26.4月	
																			H24	249,375		253,669		▲ 4,294
																			H25	5,014,625		1,534,077		3,480,548
																			H26	3,815,000		1,351,433		2,463,567
																			H27			1,627,306		▲ 1,627,306
																			H28			219,970		▲ 219,970
																			H29			119,200		▲ 119,200
																			H30		▲ 634,371	197,060		▲ 831,431
																			R1		▲ 6,495	5,489		▲ 11,984
																			R2			35,144		▲ 35,144
																			R3			0		0
累計	9,079,000	▲ 640,866	5,343,348	3,094,786																				
54		D	-	23	-	8	-		小谷鳥地区防 災集団移転促 進事業	小谷鳥	町	町	直接	完了	461,000	H24	~	R1	H23			0	24年度は計画策定(測量基本設計)業務が完了せず、工事实 施に至らなかった。 25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注、26.10月	
																			H24	105,875		0		105,875
																			H25	297,500		45,882		251,618
																			H26			52,212		▲ 52,212
																			H27			7,680		▲ 7,680
																			H28			2,105		▲ 2,105
																			H29			0		0
																			H30			1,964		▲ 1,964
																			R1			1,082		▲ 1,082
																			R2			0		0
																			R3			0		0
累計	403,375	0	110,925	292,450																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
55	D	-	23	-	9	-	山田地区防災 集団移転促進 事業①	山田	町	町	直接	完了	2,332,000	H24	~	R2	H23			0	0	24年度は計画策定(測量基本設計)業務が完了せず、工事実 施に至らなかった。 移転促進区域の一部買い取り112件(26.2.14~26.3.12)、現況 26.4月から用地買収、27.1月計画策定業務発注
																	H24	75,250		0	75,250	
																	H25	1,790,250		457,355	1,332,895	
																	H26	175,000		551,847	▲ 376,847	
																	H27			1,067	▲ 1,067	
																	H28			326,964	▲ 326,964	
																	H29			0	0	
																	H30			257,429	▲ 257,429	
																	R1			16,586	▲ 16,586	
																	R2			64	▲ 64	
																	R3				0	
累計	2,040,500	0	1,611,312	429,188	R3年3月事業完了																	
56	D	-	23	-	10	-	山田地区防災 集団移転促進 事業②	山田	町	町	直接	完了	10,498,000	H24	~	R2	H23			0	0	24年度は計画策定(測量基本設計)業務が完了せず、工事実 施に至らなかった。 25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注、26.4月 28.11月移転申込み実施
																	H24	399,000		1,402	397,598	
																	H25	3,568,250		1,502,179	2,066,071	
																	H26	5,218,500		2,826,584	2,391,916	
																	H27			1,305,598	▲ 1,305,598	
																	H28			1,011,709	▲ 1,011,709	
																	H29			244,907	▲ 244,907	
																	H30			523,535	▲ 523,535	
																	R1			29,815	▲ 29,815	
																	R2			5,954	▲ 5,954	
																	R3				0	
累計	9,185,750	0	7,451,683	1,734,067	R3年3月事業完了																	
57	D	-	2	-	1	-	山田地区道路 事業(区画整 理)	山田	町	町	直接	完了	195,000	H24	~	H30	H23			0	0	24年6月、測量基本設計業務発注 今後は山田地区で実施する区画整理事業に合わせた詳細設 25.4月より測量基本設計業務を継続実施(前年度契約済の繰 本体工事の発注については今後、区画整理事業の進捗により 同上 同上 31.3月工事完了
																	H24	142,725		20,366	122,359	
																	H25	397,650		0	397,650	
																	H26			0	0	
																	H27			0	0	
																	H28			0	0	
																	H29		▲ 379,500	57,750	▲ 437,250	
																	H30			41,250	▲ 41,250	
																	R1				0	
																	R2				0	
																	R3				0	
累計	540,375	▲ 379,500	119,366	41,509																		
58	D	-	2	-	2	-	織笠地区道路 事業(区画整 理)	織笠	町	町	直接	完了	23,139	H24	~	H26	H23			0	0	24年6月、測量基本設計業務発注 今後の詳細設計や工事等についてはD-1-14・16及びD17-7に 他事業に整理したもの(第6回申請時:D-1-14,D-1-16,D-17-7) 同上により事業完了
																	H24	48,675		4,869	43,806	
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 29,585	0	▲ 29,585	
																	H29			0	0	
																	H30			0	0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	48,675	▲ 29,585	4,869	14,221																		
59	D	-	17	-	1	-	山田地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	山田	町	町	直接	完了	111,666	H24	~	H25	H23			0	0	24年6月、測量基本設計業務発注 25.4月より測量基本設計業務を継続実施(前年度契約済の繰
																	H24	153,750		82,235	71,515	
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 70,000		▲ 70,000	
																	H29			0	0	
																	H30			0	0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	153,750	▲ 70,000	82,235	1,515																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
60	D	-	17	-	2	-	山田地区都市再生区画整理事業(都市再生事業計画案作成事業)-危険区域	山田	町	町	直接	完了	100,000	H24	~	H26	H23			0	24年6月、測量基本設計業務発注	
																	H24	75,000		49,581	25,419	
																	H25			0	0	25.4月より測量基本設計業務を継続実施(前年度契約済の繰)
																	H26			15,951	▲ 15,951	26.4月計画策定業務発注、事業完了
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	75,000	0	65,532	9,468																		
61	D	-	17	-	3	-	織笠地区都市再生区画整理事業(都市再生事業計画案作成事業)	織笠	町	町	直接	完了	19,146	H24	~	H25	H23			0	24年6月、測量基本設計業務発注/25年2月不動産鑑定業務委託、3月完了	
																	H24	30,750		11,597	19,153	
																	H25			0	0	25.4月より測量基本設計業務を継続実施(前年度契約済の繰)
																	H26				0	
																	H27				0	
																	H28		▲ 16,390		▲ 16,390	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	30,750	▲ 16,390	11,597	2,763																		
62	D	-	17	-	4	-	織笠地区都市再生区画整理事業(都市再生事業計画案作成事業)-危険区域	織笠	町	町	直接	完了	47,678	H24	~	H25	H23			0	24年6月、測量基本設計業務発注	
																	H24	69,750		29,871	39,879	
																	H25			0	0	25.4月より測量基本設計業務を継続実施(前年度契約済の繰)
																	H26				0	
																	H27				0	
																	H28		▲ 33,991		▲ 33,991	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	69,750	▲ 33,991	29,871	5,888																		
63	D	-	17	-	5	-	田の浜地区都市再生区画整理事業(都市再生事業計画案作成事業)-危険区域	田の浜	町	町	直接	完了	40,000	H24	~	H26	H23			0	今後、低地部(危険区域)の利用方針について住民合意形成を図る	
																	H24	30,000		0	30,000	
																	H25			14,175	▲ 14,175	25.8月測量設計業務着手、26.7月完了予定
																	H26			5,589	▲ 5,589	26.10月地盤解析調査業務発注、事業完了
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	30,000	0	19,764	10,236																		
65	★	F	-	2	-	1	市街地復興効果促進事業	山田町	町	町	直接	完了	14,307,806	H24	~	R3	H23			0	24年度提出の用途内訳調書の記載額の合計	
																	H24	6,084,480			6,084,480	
																	H25	657,760		711,679	▲ 53,919	25年度実施事業の用途内訳調書の記載額の合計
																	H26	1,130,719		2,101,708	▲ 970,989	26年度実施事業の用途内訳調書の記載額の合計
																	H27	2,057,013		5,247,437	▲ 3,190,424	27年度実施事業の用途内訳調書の記載額の合計
																	H28	1,516,270		1,750,585	▲ 234,315	28年度実施事業の用途内訳調書の記載額の合計
																	H29			478,454	▲ 478,454	29年度実施事業の用途内訳調書の記載額の合計
																	H30			500,837	▲ 500,837	30年度実施事業の用途内訳調書の記載額の合計
																	R1			471,596	▲ 471,596	R1年度実施事業の用途内訳調書の記載額の合計
																	R2			▲ 2,591,543	2,591,543	1事業継続
																	R3			45,120	▲ 45,120	
累計	11,446,242	0	8,715,873	2,730,369	R3.11月工事完成、事業完了																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
69	◆	D	-	4	-	2	-	2	住宅再建相談 会	町内	県	県	直接	完了	1,992	H24	~	H27	H23			0	H24年度から実施中	
																			H24	1,200		247	953	H26以降については現在検討中
																			H25	1,200		108	1,092	H25年度 2回開催
																			H26			638	▲ 638	H26年度 9回開催
																			H27			601	▲ 601	H27年度 10回開催
																			H28				0	
																			H29				0	
																			H30		▲ 806		▲ 806	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	2,400	▲ 806	1,594	0	
71	D	-	1	-	18	-			北浜・山田地 区道路事業	北浜・山 田	町	町	直接	完了	7,060,424	H24	~	H30	H23			0	24年6月、測量基本設計業務発注	
																			H24	82,500		82,500	0	
																			H25	560,175		0	560,175	25.4月より測量基本設計業務を継続実施(前年度契約済の繰 27.1月詳細設計業務発注)
																			H26			153,680	▲ 153,680	
																			H27	38,838		953	37,885	
																			H28	33,000		160,503	▲ 127,503	
																			H29	4,031,133	1,079,202	2,286,546	2,823,789	
																			H30			3,001,916	▲ 3,001,916	31.3月工事完了
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	4,745,646	1,079,202	5,686,098	138,750	
72	D	-	4	-	4	-			災害復興公営 住宅整備事業 (大沢下条)	大沢	町	町	直接	完了	643,123	H25	~	H28	H23			0		
																			H24			0	0	
																			H25	280,000		0	280,000	用地取得に時間を要したことから測量設計等未着手
																			H26			36,247	▲ 36,247	債務負担行為に基づき基本設計業務実施契約締結(27.3月)、
																			H27	282,732		29,120	253,612	28.3月工事着手(造成含む)
																			H28	191,800		315,455	▲ 123,655	29.3月完成
																			H29		▲ 191,800		▲ 191,800	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	754,532	▲ 191,800	380,822	181,910	
73	D	-	4	-	5	-			災害復興公営 住宅整備事業 (山田中央)	山田	町	町	直接	完了	4,938,130	H25	~	H28	H23			0		
																			H24			0	0	
																			H25	672,000		0	672,000	用地取得に時間を要したことから測量設計等未着手
																			H26	1,186,440		197,108	989,332	債務負担行為に基づき基本設計業務実施契約(26.5月)及び建
																			H27	1,109,545		7,502	1,102,043	27.10月工事着手(28.9月完成予定)
																			H28	1,517,006		4,053,122	▲ 2,536,116	28.9月完成
																			H29		▲ 141,831		▲ 141,831	
																			H30		▲ 22,297		▲ 22,297	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	4,484,991	▲ 164,128	4,257,732	63,131	
74	D	-	4	-	6	-			災害復興公営 住宅整備事業 (大浦)	大浦	町	町	直接	完了	1,189,838	H25	~	H28	H23			0		
																			H24			0	0	
																			H25	336,000		43,157	292,843	25.6月~測量設計着手26.3月完了、用地取得1件
																			H26	140,011		46,197	93,814	債務負担行為に基づき基本設計業務実施契約(26.5月)及び建
																			H27	349,175		360,583	▲ 11,408	大浦第1団地は28.3月工事完了。大浦第2は27.7月~12月埋蔵
																			H28	215,921		394,951	▲ 179,030	29.3月、大浦第2団地完成
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	1,041,107	0	844,888	196,219	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
75	D	-	13	-	1	-	危険住宅移転 事業	町内	町	町	直接	完了	1,009,086	H24	~	R2	H23			0	平成24年度は町交付要綱の策定に時間を要したこと。25年度 から実施。	
																	H24	176,850		0	176,850	25.9月より制度開始し周知活動も行っているが申請がないこと
																	H25	760,455		0	760,455	
																	H26			11,411	▲ 11,411	申請件数6件
																	H27			14,814	▲ 14,814	申請件数10件
																	H28			28,675	▲ 28,675	申請件数51件
																	H29		▲ 180,490	17,093	▲ 197,583	申請件数30件
																	H30			7,064	▲ 7,064	申請件数15件
																	R1			2,361	▲ 2,361	申請件数4件
																	R2			3,932	▲ 3,932	申請件数1件。事業完了
																	R3				0	
																	累計	937,305	▲ 180,490	85,350	671,465	
76	D	-	17	-	6	-	山田地区都市 再生区画整理 事業(被災市 街地復興土 地区画整理 事業)	山田	町	町	直接	完了	9,781,323	H25	~	R1	H23			0		
																	H24			0	0	
																	H25	1,922,250		330,029	1,592,221	25年度債務負担行為に基づき設計施工一括での複数年協定
																	H26	1,754,448		1,526,190	228,258	26.4月に上記協定に基づきH26分設計施工一括発注(協定額)
																	H27	1,509,633		515,120	994,513	
																	H28	420,600		773,416	▲ 352,816	
																	H29	2,064,517		1,590,439	474,078	
																	H30			1,474,271	▲ 1,474,271	
																	R1		▲ 335,457	1,028	▲ 336,485	R2年3月事業完了
																	R2				0	
																	R3				0	
																	累計	7,671,448	▲ 335,457	6,210,493	1,125,498	
77	D	-	17	-	7	-	織笠地区都市 再生区画整理 事業(被災市 街地復興土 地区画整理 事業)	織笠	町	町	直接	完了	1,537,755	H24	~	H28	H23			0	24年度は計画策定(測量基本設計)業務が完了せず、工事实 施に至らなかった。	
																	H24	147,750		0	147,750	25年度債務負担行為に基づき設計施工一括での複数年協定
																	H25	720,000		851,628	▲ 131,628	26.4月に上記協定に基づきH26分設計施工一括発注(協定額)
																	H26	239,049		162,329	76,720	2次造成工事(28.4月まで)。28.5月使用収益開始予定
																	H27	77,376		101,257	▲ 23,881	28年11月換地処分公告
																	H28			10,514	▲ 10,514	
																	H29		▲ 30,858		▲ 30,858	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	1,184,175	▲ 30,858	1,125,728	27,589	
78	D	-	21	-	1	-	下水道事業 (下水道基本 計画策定事 業)	山田 織笠 船越	町	町	直接	完了	30,000	H24	~	H25	H23			0	24.12月基本計画書作成業務委託発注	
																	H24	22,500		17,242	5,258	
																	H25			0	0	25.4月より基本計画書作成業務を継続実施(前年度契約済の)
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	22,500	0	17,242	5,258	
79	D	-	21	-	2	-	下水道事業 (管渠及び補 完施設)	山田 織笠	町	町	直接	完了	979,858	H24	~	H29	H23			0	24.12月処理場実施設計書作成業務委託発注	
																	H24	18,750		14,400	4,350	
																	H25	165,000		30,112	134,888	26.3月処理場実施設計業務完了
																	H26	141,750		131,783	9,967	26.5月に26年度工事委託実施協定締結
																	H27	289,486		384,567	▲ 95,081	28.3月山田1号幹線及び1号マンホールポンプ工事完了
																	H28	119,905		96,771	23,134	
																	H29			40,498	▲ 40,498	30.3月事業完了
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	734,891	0	698,131	36,760	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
80	D	-	17	-	8	-	大沢地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	大沢	町	町	直接	完了	74,700	H24 ~ H25	H23				0	24年6月、測量基本設計業務発注
															H24	75,000		35,874	39,126	
															H25			0	0	25.4月より測量基本設計業務を継続実施(前年度契約済の繰)
															H26				0	
															H27				0	
															H28		▲ 18,975		▲ 18,975	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	75,000	▲ 18,975	35,874	20,151																
82	D	-	4	-	7	-	災害公営住宅 整備事業	山田南部 ①	県	県	直接	廃止	0	H25 ~ H29	H23				0	
															H24				0	
															H25	616,000		0	616,000	飯岡発注なし
															H26			0	0	飯岡発注なし
															H27			0	0	飯岡発注なし
															H28			0	0	飯岡発注なし
															H29		▲ 616,000		▲ 616,000	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	616,000	▲ 616,000	0	0																
83	D	-	4	-	8	-	災害公営住宅 整備事業	山田南部 ②	県	県	直接	完了	1,522,109	H25 ~ H27	H23				0	
															H24				0	
															H25	308,000		95,927	212,073	妻の神土地取得、設計発注
															H26		468,326	39,129	429,197	H26.12工事発注 52戸
															H27		558,948	1,196,781	▲ 637,833	完了
															H28				0	
															H29		▲ 3,429		▲ 3,429	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	308,000	1,023,845	1,331,837	8																
84	D	-	4	-	9	-	災害公営住宅 整備事業	山田南部 ③	県	県	直接	完了	648	H25 ~ H29	H23				0	
															H24				0	
															H25	308,000		0	308,000	山田南:建物の配置等を検討中
															H26			567	▲ 567	造成設計発注
															H27			0	0	
															H28			0	0	
															H29				0	
															H30		▲ 307,433		▲ 307,433	
															R1				0	
															R2				0	
															R3				0	
累計	308,000	▲ 307,433	567	0																
85	D	-	4	-	10	-	災害公営住宅 整備事業	船越	県	県	直接	廃止	0	H25 ~ H27	H23				0	
															H24				0	
															H25	308,000		0	308,000	建物の配置等を検討中
															H26			0	0	戸数調査による計画の見直し
															H27			0	0	
															H28		▲ 219,723		▲ 219,723	
															H29		▲ 88,277		▲ 88,277	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	308,000	▲ 308,000	0	0																

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6	7																	
90	◆	D	-	4	-	5	-	1	山田町公営住宅等長寿命化計画策定事業	町内	町	町	直接	完了	5,000	H25	~	H25	H23			0	25.8月計画策定業務着手、26.2月事業完了	
																			H24			0		
																			H25	4,000		2,830		1,170
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
累計	4,000	0	2,830	1,170																				
91	◆	D	-	4	-	5	-	2	町営住宅等システム改修事業	町内	町	町	直接	完了	5,000	H25	~	H25	H23			0	26.2月システム改修業務着手、3月事業完了	
																			H24			0		
																			H25	4,000		1,816		2,184
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
累計	4,000	0	1,816	2,184																				
93	◆	D	-	4	-	7	-	1	災害公営住宅駐車場整備事業	南部・船越	県	県	直接	完了	2,400	H25	~	H30	H23			0	建物の配置等を検討中	
																			H24			0		
																			H25	1,920		0		1,920
																			H26			0		
																			H27			1,920		▲ 1,920
																			H28			0		0
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
累計	1,920	0	1,920	0																				
95	★	F	-	4	-	1	-	1	市街地復興効果促進事業(県分)	山田町	県	県	直接	完了	713,700	H25	~	R3	H23			0		
																			H24			0		
																			H25	650,960		39,875		611,085
																			H26			237,265		▲ 237,265
																			H27			37,568		▲ 37,568
																			H28			10,569		▲ 10,569
																			H29		▲ 80,000	12,415		▲ 92,415
																			H30			3,277		▲ 3,277
																			R1			14,589		▲ 14,589
																			R2			118,917		▲ 118,917
																			R3			0		0
累計	650,960	▲ 80,000	474,475	96,485																				
96		D	-	4	-	11	-		被災者向け公営住宅改修事業(柳沢団地)	柳沢	町	町	直接	完了	589,979	H25	~	H27	H23			0	26.1月設計業務着手、26.5月完了予定	
																			H24			0		
																			H25	29,000		26,460		2,540
																			H26	535,637		472,142		63,495
																			H27			0		0
																			H28		▲ 31,905			▲ 31,905
																			H29		▲ 16,500			▲ 16,500
																			H30			0		0
																			R1			0		0
																			R2			0		0
																			R3			0		0
累計	564,637	▲ 48,405	498,602	17,630																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
97	D	-	17	-	9	-	大沢地区都市 再生区画整理 事業(被災市 街地復興土 地区画整理事 業)	大沢	町	町	直接	完了	1,201,000	H25 ~ H29	H23				0	25年度債務負担行為に基づき設計施工一括での複数年協定 26.4月に上記協定に基づきH26分設計施工一括発注(協定額 28.8月完成予定。完成工区から順次引き渡し中 29年3月換地処分公告 29.9月事業完了
															H24				0	
															H25	158,250		82,077	76,173	
															H26	171,798		151,674	20,124	
															H27	570,701		473,865	96,836	
															H28			170,883	▲ 170,883	
															H29			5,669	▲ 5,669	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計															900,749	0	884,168	16,581		
98	D	-	17	-	10	-	山田地区都市 再生区画整理 事業(緊急防 災空地整備事 業)	山田	町	町	直接	完了	272,712	H25 ~ H25	H23				0	用地取得48件(25.11.18に48件分契約締結)、事業完了
															H24				0	
															H25	240,000		145,138	94,862	
															H26				0	
															H27				0	
															H28				0	
															H29		▲ 35,466		▲ 35,466	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計															240,000	▲ 35,466	145,138	59,396		
99	D	-	4	-	6	-	災害復興公営 住宅駐車場整 備事業(町整 備分)船越地 区	船越	町	町	直接	完了	3,000	H25 ~ H28	H23				0	設計業務に不測の時間を要したことによる。26年度発注予定。 建物の配置等を検討中 大浦第1団地分完成 大浦第2団地分完成
															H24				0	
															H25	2,400		0	2,400	
															H26			0	0	
															H27			958	▲ 958	
															H28			864	▲ 864	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計															2,400	0	1,822	578		
100	D	-	21	-	3	-	下水道事業 (終末処理場 設置)	織笠 山田	町	町	直接	完了	1,671,250	H26 ~ H28	H23				0	26.5月に26年度工事委託実施協定締結 26.7月に27.28年度工事委託実施協定締結 29.3月完成
															H24				0	
															H25				0	
															H26	594,812		298,375	296,437	
															H27	327,437		623,875	▲ 296,438	
															H28	372,968		293,831	79,137	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計															1,295,217	0	1,216,081	79,136		
101	D	-	4	-	12	-	災害復興公営 住宅整備事業 (織笠跡浜)	織笠	町	町	直接	完了	640,100	H26 ~ H28	H23				0	債務負担行為に基づき基本設計業務実施契約(26.7月)及び建 H27.11工事完了。H28事業費は造成費負担分
															H24				0	
															H25	37,362			37,362	
															H26	110,425		16,868	93,557	
															H27	412,300		474,318	▲ 62,018	
															H28			27,875	▲ 27,875	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計															560,087	0	519,061	41,026		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
102	D	-	17	-	11	-	山田地区(低地部)都市再生区画整理事業(被災市街地復興土地区画整理事業)	山田	町	町	直接	完了	4,647,464	H26	~	R1	H23				0	26.8月に26年度債務負担行為に基づき設計施工一括での複数換地設計(28年1月まで)。28.2月事業計画変更に係る縦覧開始 29年2月国道車道部供用開始
																	H24				0	
																	H25				0	
																	H26	720,000		118,196	601,804	
																	H27	755,073		178,253	576,820	
																	H28	1,301,118	709,406	145,177	1,865,347	
																	H29			1,038,098	▲ 1,038,098	
																	H30			924,814	▲ 924,814	
																	R1			323,902	▲ 323,902	
																	R2				0	
																	R3				0	
累計																	2,776,191	709,406	2,728,440	757,157		
103	D	-	22	-	1	-	田の浜地区津波防災緑地整備事業	田の浜	町	町	直接	完了	237,500	H26	~	H30	H23				0	27年12月に測量設計業務発注 29.3月工事発注 31.3月工事完了
																	H24				0	
																	H25				0	
																	H26	12,600		0	12,600	
																	H27	165,525		21,352	144,173	
																	H28			11,322	▲ 11,322	
																	H29			113,363	▲ 113,363	
																	H30			32,084	▲ 32,084	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	178,125	0	178,121	4		
104	D	-	4	-	13	-	災害復興公営住宅整備事業(大沢小学校脇)	大沢	町	町	直接	完了	651,994	H26	~	H29	H23				0	漁集事業との調整に不測の時間を要したことにより発注に至ら 27.11月に基本・実施設計委託発注 29.3月完成
																	H24				0	
																	H25				0	
																	H26	7,000		3,473	3,527	
																	H27	102,630		98,875	3,755	
																	H28	460,864		257,973	202,891	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	570,494	0	360,321	210,173		
105	D	-	4	-	14	-	災害復興公営住宅整備事業(船越第1)	船越	町	町	直接	完了	747,055	H26	~	H29	H23				0	受託者の選定に不測の時間を要したことにより発注に至らな 28.2月に建設委託発注 29.11月完成
																	H24				0	
																	H25				0	
																	H26	159,240		0	159,240	
																	H27	58,811		156,739	▲ 97,928	
																	H28	290,415	145,206	268,377	167,244	
																	H29			161,189	▲ 161,189	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	508,466	145,206	586,305	67,367		
106	D	-	4	-	15	-	災害復興公営住宅整備事業(長林)	船越	町	町	直接	完了	555,980	H26	~	H29	H23				0	受託者の選定に不測の時間を要したことにより発注に至らな 28.2月に建設委託発注 実績減。29.6月完成
																	H24				0	
																	H25				0	
																	H26	166,823		0	166,823	
																	H27	45,193		32,569	12,624	
																	H28	185,893	88,571	336,198	▲ 61,734	
																	H29			▲ 65,772	65,772	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	397,909	88,571	302,995	183,485		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
107	D	-	4	-	16	-	災害復興公営 住宅整備事業 (田の浜)	田の浜	町	町	直接	完了	646,581	H26 ~ H29	H23				0	
															H24				0	
															H25				0	
															H26	130,640		0	130,640	受託者の選定に不測の時間を要したことにより発注に至らな
															H27	129,592		151,947	▲ 22,355	28.2月に建設委託発注
															H28	217,798	87,727	273,370	32,155	
															H29			27,611	▲ 27,611	29.12月完成
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															累計	478,030	87,727	452,928	112,829	
															108	D	-	4	-	17
H24				0																
H25				0																
H26	88,227		0	88,227	受託者の選定に不測の時間を要したことにより発注に至らな															
H27	115,664		72,418	43,246	28.2月に建設委託発注															
H28	54,380	60,418	214,378	▲ 99,580																
H29			▲ 88,486	88,486	29.6月完成															
H30				0																
R1				0																
R2				0																
R3				0																
累計	258,271	60,418	198,310	120,379																
109	D	-	4	-	18	-	災害復興公営 住宅整備事業 (長崎第1)	山田	町	町	直接	廃止	2,100	H27 ~ H30						
															H24				0	
															H25				0	
															H26			230	▲ 230	27.3月に用地買収に係る土地鑑定評価業務発注
															H27	316,837		0	316,837	用地交渉が難航し発注に至らなかった
															H28			0	0	
															H29		▲ 315,000	0	▲ 315,000	事業廃止
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															累計	316,837	▲ 315,000	230	1,607	
															110	D	-	4	-	19
H24				0																
H25				0																
H26			142,538	▲ 142,538	27.3月に用地買収															
H27	347,724		9,978	337,746	27.10月から業者選定。28.4月工事着手予定															
H28	992,521		858,228	134,293	28.6月基本協定(集合分)締結、29.3月基本協定(戸建分)締															
H29			168,265	▲ 168,265	戸建タイプ29.11月完成。集合タイプ30年2月完成															
H30				0																
R1				0																
R2				0																
R3				0																
累計	1,340,245	0	1,179,009	161,236																
111	◆ D	-	22	-	1	-	田の浜地区津 波防災緑地周 辺道路整備事 業	田の浜	町	町	直接	完了	16,000	H27 ~ H30						
															H24				0	
															H25				0	
															H26				0	
															H27	12,800		0	12,800	
															H28			1,182	▲ 1,182	29.3月工事発注
															H29			9,062	▲ 9,062	
															H30			2,555	▲ 2,555	31.3月工事完了
															R1				0	
															R2				0	
															R3				0	
															累計	12,800	0	12,799	1	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
112	D	-	1	-	19	-	田の浜地区道 路事業②	田の浜	町	町	直接	完了	57,027	H27	~	R1	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	2,887		156	2,731	
																	H28	2,887	18,975	3,324	18,538	
																	H29			1,884	▲ 1,884	
																	H30		22,297	29,751	▲ 7,454	
																	R1			0	0	
																	R2				0	
																	R3				0	
																	累計	5,774	41,272	35,115	11,931	
																	R2年3月事業完了					
113	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(町実施分)	町内	町	町	直接	完了	1,506,223	H27	~	R2	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	4,055		2,534	1,521	
																	H28	100,073	281,730	56,334	325,469	
																	H29		319,757	210,712	109,045	
																	H30		313,717	304,006	9,711	
																	R1		298,610	344,444	▲ 45,834	
																	R2			346,080	▲ 346,080	
																	R3				0	
																	累計	104,128	1,213,814	1,264,110	53,832	
																	事業完了					
114	D	-	6	-	2	-	東日本大震災 特別家賃低減 事業(町実施 分)	町内	町	町	直接	完了	202,028	H27	~	R2	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	574		288	286	
																	H28	10,825	33,991	6,045	38,771	
																	H29		35,466	21,902	13,564	
																	H30		38,316	28,429	9,887	
																	R1		32,347	29,375	2,972	
																	R2			29,510	▲ 29,510	
																	R3				0	
																	累計	11,399	140,120	115,549	35,970	
																	事業完了					
115	D	-	17	-	12	-	織笠地区(跡 浜区域)都市 再生区画整理 事業(被災市 街地復興土 地区画整理事 業)	織笠	町	町	直接	完了	107,805	H28	~	R2	H23				0	28.6月事業認可、29.1月区画道路工事着手
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	27,000		16,311	10,689	
																	H29		47,358	10,899	36,459	
																	H30			7,895	▲ 7,895	
																	R1		6,495	30,180	▲ 23,685	
																	R2				0	
																	R3				0	
																	累計	27,000	53,853	65,285	15,568	
																	事業完了					
116	D	-	4	-	20	-	災害復興公営 住宅整備事業 (飯岡)	山田	町	町	直接	完了	2,266,766	H28	~	H30	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	37,451		0	37,451	
																	H29	1,334,755	328,874	821,618	842,011	
																	H30		282,338	770,759	▲ 488,421	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	1,372,206	611,212	1,592,377	391,041	
																	30.12工事完了					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
117	D	-	5	-	3	-	災害公営住宅 家賃低廉化事 業【補助率変 更分】	町内4か 所	県	県	直接	完了	77,193	R1	~	R2	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		20,905		20,905	
																	R1			20,905	▲ 20,905	
																	R2	43,422		42,139	1,283	
																	R3				0	
																	累計	43,422	20,905	63,044	1,283	
																	119	D	-	5	-	
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1		4,500		4,500																		
R2			3,866	▲ 3,866																		
R3				0																		
累計	0	4,500	3,866	634																		
		市町村 交付分	各年度 別合計	H23	4,500	0	4,043	457														
H24	14,666,003			0	1,291,595	13,374,408																
H25	25,183,777			0	9,919,036	15,264,741																
H26	21,945,730			0	15,881,103	6,064,627																
H27	12,141,668			0	15,921,662	▲ 3,779,994																
H28	10,956,958			0	14,119,364	▲ 3,162,406																
H29	7,819,636			0	10,284,409	▲ 2,464,773																
H30	0			0	8,907,737	▲ 8,907,737																
R1	0			0	1,256,493	▲ 1,256,493																
R2	0			0	▲ 2,159,991	2,159,991																
R3	0	0	45,120	▲ 45,120																		
112,634,089	市町村交付分 計	92,718,272	0	75,470,571	17,247,701																	
		都道府 県 交付分	各年度 別合計	H23	180,250	0	81,540	98,710														
H24	3,471,605			0	135,865	3,335,740																
H25	4,823,224			0	1,449,060	3,374,164																
H26	1,033,750			0	826,093	207,657																
H27	742,500			0	3,377,522	▲ 2,635,022																
H28	1,155,239			0	2,427,375	▲ 1,272,136																
H29	948,750			▲ 256,995	679,297	12,458																
H30	0			▲ 1,176,536	1,328,458	▲ 2,504,994																
R1	3,302			▲ 65,625	327,960	▲ 390,283																
R2	163,630			0	269,704	▲ 106,074																
R3	0	0	0	0																		
12,967,952	都道府県交付分 計	12,522,250	▲ 1,499,156	10,902,874	120,220																	
		市町村 都道府 県 計	各年度 別合計	H23	184,750	0	85,583	99,167														
H24	18,137,608			0	1,427,460	16,710,148																
H25	30,007,001			0	11,368,096	18,638,905																
H26	22,979,480			0	16,707,196	6,272,284																
H27	12,884,168			0	19,299,184	▲ 6,415,016																
H28	12,112,197			0	16,546,739	▲ 4,434,542																
H29	8,768,386			▲ 256,995	10,963,706	▲ 2,452,315																
H30	0			▲ 1,176,536	10,236,195	▲ 11,412,731																
R1	3,302			▲ 65,625	1,584,453	▲ 1,646,776																
R2	163,630			0	▲ 1,890,287	2,053,917																
R3	0	0	45,120	▲ 45,120																		
125,602,041	合計	105,240,522	▲ 1,499,156	86,373,445	17,367,921																	

(様式2E)

山田町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 環境省

令和4年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
									全体 事業 期間											
67	E-1-1-	低炭素社会 対応型浄化槽集 中導入事業 (個人設置型)	町内	町	町	直接	完了	93,260	H24 ~ R1	H23				0	24.11月より着手。24年度は35件の補助金交付決定					
										H24	13,867		10,284	3,583						
										H25	19,458		16,479	2,979		補助金交付決定数54件				
										H26	9,208		10,749	▲ 1,541		補助金交付決定数36件				
										H27	5,706		10,151	▲ 4,445		補助金交付決定数35件				
										H28	10,482		5,877	4,605		補助金交付決定数21件				
										H29	8,811		5,877	2,934		補助金交付決定数21件				
										H30	919		3,435	▲ 2,516		補助金交付決定数12件				
										R1	1,491		2,706	▲ 1,215		補助金交付決定数10件。R2年3月事業完了				
										R2				0						
										R3				0						
										累計	69,942	0	65,558	4,384						
										市町村 交付分		各年度 別合計		H23		0	0	0	0	
														H24		13,867	0	10,284	3,583	
				H25	19,458	0	16,479	2,979												
				H26	9,208	0	10,749	▲ 1,541												
				H27	5,706	0	10,151	▲ 4,445												
				H28	10,482	0	5,877	4,605												
				H29	8,811	0	5,877	2,934												
				H30	919	0	3,435	▲ 2,516												
				R1	1,491	0	2,706	▲ 1,215												
				R2	0	0	0	0												
				R3	0	0	0	0												
93,260		市町村交付分 計			69,942	0	65,558	4,384												
都道府 県 交付分		各年度 別合計		H23	0	0	0	0												
				H24	0	0	0	0												
				H25	0	0	0	0												
				H26	0	0	0	0												
				H27	0	0	0	0												
				H28	0	0	0	0												
				H29	0	0	0	0												
				H30	0	0	0	0												
				R1	0	0	0	0												
				R2	0	0	0	0												
				R3	0	0	0	0												
0		都道府県交付分 計			0	0	0	0												
市町村 都道府 県 計		各年度 別合計		H23	0	0	0	0												
				H24	13,867	0	10,284	3,583												
				H25	19,458	0	16,479	2,979												
				H26	9,208	0	10,749	▲ 1,541												
				H27	5,706	0	10,151	▲ 4,445												
				H28	10,482	0	5,877	4,605												
				H29	8,811	0	5,877	2,934												
				H30	919	0	3,435	▲ 2,516												
				R1	1,491	0	2,706	▲ 1,215												
				R2	0	0	0	0												
				R3	0	0	0	0												
93,260		合計			69,942	0	65,558	4,384												